



Choose certainty.
Add value.

Project Status Notification

Dear Mr. Xu Desheng 徐德生,

We hereby inform you about the current status of your project as following:

Client: Shanghai JA Solar technology Co., Ltd.

Project No.: 704061142101

Laboratory JA Solar test center (Shanghai)

Service applied: Laboratory audit for TMP of TÜV SÜD

Test standard: IEC 61215:2005; IEC 61730-2:2004

Project Status:

(as of the date this
notification is issued)

After 4 times audits on Apr. 11, May 4, May 31 and Aug. 19,
The Testing items in UV/TC50/HF, DH 1000h and TC 200 these 3 series
(except impulse voltage test) can be conducted in your laboratory in TMP
mode of TÜV SÜD.

Testing items are listed as following:

- ☒ 10.1 Visual inspection
- ☒ 10.2 Max. power determination
- ☒ 10.3 Insulation test
- ☒ 10.10 UV precondition test
- ☒ 10.11 Thermal cycling test TC 50
- ☒ 10.12 Humidity freeze test
- ☒ 10.11 Thermal cycling test TC 200
- ☒ 10.13 Damp Heat test 1000h
- ☒ 10.15 / MST17 Wet leakage current test
- ☒ 10.16 Mechanical load test
- ☒ 10.17 Hail impact test
- ☒ MST01 Visual inspection
- ☒ MST11 Accessibility test
- ☒ MST12 Cut susceptibility test
- ☒ MST13 Ground continuity test
- ☐ MST14 Impulse voltage test
- ☒ MST16 Dielectric withstand test

**Contact person
at TÜV SÜD:**

For further questions about the above project, please contact:

<Jianhui Wang >

<Tel.: 021-61410249>

<Email: jianhui.wang@tuv-sud.com>

Kind regards,

<Jianhui Wang / PV technical certifier>

<Haifang Xu / PV department manager>

TEC_GCN_F_00.04E - Rev.0 2010-07-22

Jiangsu TÜV Product Service Ltd.
Shanghai branch
TÜV SÜD Group

Project No: <704061142101>
Rev.: <Rev 01>
Date: <2011-10-31>
Page: 1 of 1

Telephone : +86 21 6141-0100
Telefax : +86 21 6141-8600

<http://www.tuv-sud.cn>

No. 88 Heng Tong Road
Shanghai 200070
P. R. China